GOVERNMENT OF ANDHRA PRADESH
A B S T R A C T

PR & RD Dept. – PMGSY – Phase XI – Vizianagaram District – AP 20/XA09 – Construction of R/F Deruvada Road at 7/0 KM to Jarna in G.L. Puram (M) – Extension of Agreement Time for the 7th time without imposing penalty for 180 days from 01.04.2020 to 27.09.2020 – Accorded – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (Progs.II) DEPARTMENT

G.O.Rt.No.272 **Dated.24/05/2021**

Read the following:-

(1) G.O. Ms. No. 362, PR & RD (Progs.II) Dept., dt. 09.11.2012.
(2) G.O. Rt. No. 499, PR & RD (Progs.II) Dept. dt.23.05.2015.
(3) G.O. Rt. No. 871, PR & RD (Progs.II) Dept. dt.19.10.2016.
(4) G.O. Rt. No. 75, PR & RD (Progs.II) Dept. dt.01.02.2018.
(5) G.O. Rt. No. 41, PR & RD (Progs.II) Dept. dt.21.01.2019.
(6) G.O. Rt. No. 570, PR & RD (Progs.II) Dept. dt.03.09.2019,
(7) G.O. Rt. No. 747, PR & RD (Progs.II) Dept. dt.19.12.2019.
(8) From the Engineer-in-Chief, PR, A.P., Vijayawada letter No. AEE9/DEE 3/AP20XA09/Deruvada/VZM/2018, dt.07.04.2021.

.....

O R D E R:-

In the G.O. first read above, the work **"Construction of R/F Deruvada Road at 7/0 KM to Jarna in G.L. Puram (M), Vizianagaram District."** was administratively sanctioned for Rs.406.00 lakhs and technically sanctioned for Rs.406.00 lakhs. The work was entrusted to M/s R. P. Reddy & Co., Nellore @ 0.99% less than the estimate contract value (ECV). The agreement was concluded on 17.04.2013 duly fixing the date of completion of the work by 16.10.2014.

2. In the G.O. second read above, agreement period was extended (1st EoAT) up to dt.01.04.2016 without penalty. The agreement period was further extended (2nd EoAT) up to dt.31.10.2017 without penalty, (3rd EoAT) up to dt.31.10.2018 without penalty, (4th EoAT) up to dt.31.05.2019 without penalty, (5th EoAT) up to dt.08.11.2019 without penalty, and (6th EoAT) up to dt.31.03.2020 duly imposing the penalty of Rs.2.00 Lakhs, vide G.Os. second to seventh read above.

3. The Engineer-in-Chief, PR, A.P., Vijayawada in his letter 8th read above, has furnished proposals for Extension of Agreement for the 7th time without imposing penalty up to 31.12.2020 for 275 days out of total delay of 277 days, as the work is completed. The delay in execution of the above work is reported due to Pandemic Covid-19 and Lock down from 22-03-2020 onwards, rainfall of 17 rainy days from 09.11.2019 to 31.03.2020, absence of labour on Festival days, Shandy days, labour holidays etc. and that the delay is not attributable to the Contractors.

(P.T.O)

4. In the above circumstances, Government after careful consideration hereby grant Extension of Agreement Time for the seventh time for 180 days i.e. from 01.04.2020 to 27.09.2020 for the work **"Construction of R/F Deruvada Road at 7/0 KM to Jarna in G.L. Puram (M), Vizianagaram District"** without liquidated damages, as the delay is not attributable to the Contractors.

5. The Engineer-in-Chief, PR, A.P., Vijayawada shall take further necessary action in the matter accordingly.

6. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

GOPAL KRISHNA DWIVEDI
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, PR, A.P., Vijayawada
The Superintending Engineer, PR Circle, Vizianagaram
Copy to:-
The P.S. to M (PR & RD, G&M)
The P.S. to Prl. Secy. to Govt., PR & RD Dept
Sc/sf

//FORWARDED BY ORDER//

SECTION OFFICER